

Stanislaus Multi-Agency Storm Water Resource Plan
Project Schedule

ID	Task Name	Start	Finish	2017					Half 1, 2018					Half 2, 2018					Half 1, 2019					Half 2, 2019						
				A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	
1	Stanislaus Multi-Agency Storm Water Resource Plan	Fri 8/11/17	Fri 9/27/19	[Summary bar]																										
2	Task 1. Project Management	Fri 8/11/17	Fri 9/27/19	[Summary bar]																										
54	Task 2. Monitoring	Fri 8/11/17	Fri 3/16/18	[Summary bar]																										
55	2.1 Prepare a Monitoring Plan (MP)	Mon 8/21/17	Fri 9/29/17	[Task bar]																										
56	Task 2.1 Submittal of Monitoring Plan	Fri 9/29/17	Fri 9/29/17	[Task bar] ◆ 9/29																										
57	2.2 Prepare, maintain, and implement a Quality Assurance Project Plan (QAPP)	Thu 8/24/17	Fri 9/29/17	[Task bar]																										
58	Task 2.2 Submittal of QAPP	Fri 9/29/17	Fri 9/29/17	[Task bar] ◆ 9/29																										
59	Task 3. Technical Advisory Committee (TAC)	Mon 8/7/17	Wed 10/3/18	[Summary bar]																										
60	3.1 Establish TAC, list of members, roles, affiliations	Mon 8/7/17	Fri 9/1/17	[Task bar]																										
61	Task 3.1 Submittal of TAC list and roles	Fri 9/8/17	Fri 9/8/17	[Task bar] ◆ 9/8																										
62	3.2 TAC kickoff meeting to develop SWRP goals and schedule/SWRP Outline	Fri 9/29/17	Thu 10/5/17	[Task bar]																										
63	Task 3.2 Submittal of TAC meeting notes	Thu 10/12/17	Thu 10/12/17	[Task bar] ◆ 10/12																										
64	3.3 TAC meetings, agendas, notes, sign-in sheets	Fri 9/22/17	Wed 10/3/18	[Task bar]																										
70	Task 4. Data Collection and Watershed Identification	Fri 8/11/17	Wed 12/6/17	[Summary bar]																										
71	4.1 GIS database for the plan area and annotated list of data and reports	Fri 8/11/17	Thu 10/5/17	[Task bar]																										
72	Task 4.1 Submittal of GIS database and annotated list of reviewed data	Thu 10/12/17	Thu 10/12/17	[Task bar] ◆ 10/12																										
73	4.2 SWRP watershed description, map, and justification of boundaries	Thu 10/5/17	Wed 11/29/17	[Task bar]																										
74	Task 4.2 Submittal of SWRP watershed description, map and boundaries	Wed 12/6/17	Wed 12/6/17	[Task bar] ◆ 12/6																										
75	Task 5. Storm Water Resource Plan (SWRP) Development	Mon 8/14/17	Fri 7/26/19	[Summary bar]																										
76	5.1 Detailed SWRP outline	Mon 8/14/17	Fri 9/15/17	[Task bar]																										
77	Task 5.1 Submittal of detailed SWRP outline (9/30)	Fri 9/29/17	Fri 9/29/17	[Task bar] ◆ 9/29																										
78	5.2.1 Develop SWRP components and describe development in QR	Fri 9/1/17	Tue 10/24/17	[Task bar]																										
79	5.2.2 Description of the approach to address water quality requirements	Fri 10/6/17	Fri 1/5/18	[Task bar]																										
80	5.2.2 Activities generating or contributing to polluted runoff	Fri 10/6/17	Fri 1/5/18	[Task bar]																										
81	5.2.2 Strategies to address pollutant runoff or sources	Fri 10/6/17	Fri 1/5/18	[Task bar]																										
82	Task 5.2.2 Submittal of approach to address WQ req	Fri 1/12/18	Fri 1/12/18	[Task bar] ◆ 1/12																										
83	5.2.3 Develop quantitative methodologies for project identification, prioritiza	Mon 9/11/17	Fri 10/20/17	[Task bar]																										
84	5.2.3 Evaluation of tools to conduct benefit analysis and prioritization of projec	Mon 9/11/17	Mon 2/5/18	[Task bar]																										
85	Task 5.2.3 Submittal - tech memo describing selected tools and methods	Tue 2/6/18	Tue 2/6/18	[Task bar] ◆ 2/6																										
86	5.2.4 List of prioritized projects identified during analysis and prioritization pr	Fri 10/20/17	Fri 12/22/17	[Task bar]																										
87	Task 5.2.4 Submittal of prioritized projects	Tue 2/6/18	Tue 2/6/18	[Task bar] ◆ 2/6																										
88	5.2.5 Develop SWRP implementation strategy	Fri 10/20/17	Fri 4/6/18	[Task bar]																										
89	5.2.5 Identify monitoring and data requirements to support SWRP implement	Fri 12/29/17	Tue 4/3/18	[Task bar]																										
90	5.2.5 Develop data collection, storage, and management protocols	Fri 1/5/18	Tue 4/3/18	[Task bar]																										
91	5.2.5 Technical memo of SWRP draft implementation strategy	Thu 1/4/18	Wed 4/11/18	[Task bar]																										
92	Task 5.2.5 Submittal of Technical Memo of Draft Implementation Strategy	Fri 6/29/18	Fri 6/29/18	[Task bar] ◆ 6/29																										
93	5.3.1 Prepare Administrative draft SWRP and checklist	Fri 5/25/18	Fri 9/28/18	[Task bar]																										

Stanislaus SWRP Development Schedule
SWRCB Agreement No. D1612618
Thu 1/10/19

Task [Blue Bar] Estimated Due Date ◆ Summary [Black Bar] Critical Due Date ◆

